



Projects Status Summary
Capital Improvements Committee

Prepared By: D. Tkac 03/19/2019

- I. WC Courthouse Wight & Co. HOK, Architect Gilbane Building Co., Construction Manager**
- A. Structural Steel and Concrete thru Penthouse Complete; Lobby Canopy Structure Complete**
 - B. Metal Deck Installation Complete; Agency Roofing Complete;**
 - C. MEP Rough-in at Lobby Slab Underway**
 - D. Building Enclosure System: Continue Tower Glass L9 N & L10 S; Agency Wing Glass Starts: April**
 - E. Heavy Rooftop Equipment Installation Complete**
 - F. Vertical Transportation Systems Installation: Underway**
- II. WC Health Dept. Kluber Architects Engineers Leopardo Companies, Inc., Construction Manager**
- A. Complete: Mobilization, Site Clearing, Utility Relocations, Mass Excavation**
 - B. Building Foundations Complete; L1 MEP Rough-In Underway**
 - C. L1 Slab Pour Scheduled for April 15, 2019**
 - D. Scheduled Start for Structural Steel: April 29, 2019**
- III. New Animal Control Facility / EMA Equipment Storage Building**
- Wight & Co., Architect Harbour Contractors, Construction Manager**
- A. Groundbreaking Ceremony Scheduled for: 1:00 PM on Tuesday, April 2, 2019**
 - B. Mobilization, Rough Grading and Site Utilities Underway**
 - C. Scheduled Completion by December 2, 2019**